EXTENSION OF TIME PROPOSAL

1	Name of Work	Drilling of borewell and pipe line in ward no-01 of yelahanka Sub division.
2	Amount of Work Portion	Rs 19.73 lakhs
3	Estimated Cost	Rs 25.00lakhs
4	Name of Contractor	Sri Jayanth T
5	Agreement No	EE(YNK.D) E Pmt -8/W.O/ 54 /2017-18 date: 29-5-2017
6	No and date under which work order issued	EE(YNK.D) E Pmt -8/W.O/ 54 /2017-18 date: 29-5-2017
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Geophysical Investigation
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	90 days.
15	Date of recommending time limit applied for	30.11.17
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expairy of original period.	—

20	Whether notice as per clause of contract has been issued.	——→
21	Remarks of the AEE and the daily rate of penalty proposed	E.O.T may be approved.
22	Remarks of the EE with the daily rate of penalty proposed	may be approved

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

EOT is granted for 94 days. with applicable penalty

Chief Engineer
Yelahanka Zone Bangalore-64

Chief Engineer
Yelahanka Zone
Bangalore Mahanagara
Palike Bangalore 92